



Auditorium: Scaffolding removal in progress.



Area D: Tape/float/paint in progress.



Area M: Classrooms complete.



Area D: Stair concrete installation in progress.

October 9th week Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D and T.
- Continue sheetrock installation in Area D and T.
- Finish painting at Auditorium.
- Finish roofing in Area D and T.
- Continue ramp and stair installation in Area T.
- Finish sidewalk installation at Area M&N parking lot.
- Continue aluminum canopy installation at L&P.
- Start irrigation installation.

Next Week's Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue metal stud framing in Area D and T.
- Continue sheetrock installation in Area D and T.
- Start flooring in auditorium.
- Start wall painting in auditorium.
- Continue ramp installation in Area T.
- Continue aluminum canopy installation at L&P.
- Continue irrigation installation.