



Auditorium: Flooring installation in progress.



Area D & T: Stone exterior veneer complete.



Area M & N: Aluminum canopy and landscaping installation in progress.



Area L&P Courtyard: Aluminum canopy facia complete. Landscaping installation in progress.

October 23rd week Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Finish metal stud framing in Area D and T.
- Continue flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue sheetrock installation in Area D and T.
- Continue flooring in auditorium.
- Finish wall painting in auditorium.
- Finish ramp installation in Area T.
- Continue aluminum canopy installation at L&P.
- Continue landscaping installation.
-

Phase 1&2 Design Percent Complete – 100%

Next Week's Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Finish metal stud framing in Area D and T.
- Continue flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue sheetrock installation in Area D and T.
- Finish flooring in auditorium.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy installation at L&P.
- Continue landscaping installation at L,P,M,N courtyard.

Construction Percent Complete – Phase 1: 99%; Phase 2: 80%