



Auditorium: Flooring installation complete.



Area D: Locker room corridor tile installation in progress.



Area T: Sheetrock installation complete. Tape/float in progress.



Area M&N Courtyard: Landscaping, aluminum canopy soffit, and exterior lighting installation in progress.

October 30th week Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Finish metal stud framing in Area D and T.
- Continue flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue sheetrock installation in Area D and T.
- Finish flooring in auditorium.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy installation at L&P.
- Continue landscaping installation at L,P,M,N courtyard.

Phase 1&2 Design Percent Complete – 100%

Next Week's Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Continue exterior masonry column wraps in Area D&T.
- Start wood panels in Area D.
- Start ceiling grid installation in Area D.
- Continue aluminum canopy installation at L&P.
- Continue landscaping installation at L,P,M,N courtyard.

Construction Percent Complete – Phase 1: 99%; Phase 2: 82%