



**Auditorium:** Seating installation in progress.



**Area D:** Exterior metal panel installation in progress at new vestibule.



**Area C:** Cleaning and base installation in progress. Turnover to KISD on 11/14/22.



**Area D Courtyard:** Aluminum canopy and masonry installation in progress.

### November 11<sup>th</sup> week Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Continue exterior masonry column wraps in Area D&T.
- Start wood panels in Area D.
- Start ceiling grid installation in Area D.
- Continue aluminum canopy installation at L&P.
- Continue landscaping installation at L,P,M,N courtyard.

### Next Week's Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Continue exterior masonry column wraps in Area D&T.
- Finish wood panels in Area D.
- Finish ceiling grid installation in Area D.
- Continue aluminum canopy installation at D&T.