



**Auditorium:** Seating installation complete.



**Area D:** Vestibule lighting installation in progress.



**Area D:** Front entry canopy installation in progress.



**Area D:** Front entry steps installation in progress.

### November 13<sup>th</sup> week Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Continue exterior masonry column wraps in Area D&T.
- Finish wood panels in Area D.
- Finish ceiling grid installation in Area D.
- Continue aluminum canopy installation at D&T.

Phase 1&2 Design Percent Complete – 100%

### Next Week's Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Continue exterior masonry column wraps in Area D&T.
- Finish ceiling grid installation in Area D.
- Continue aluminum canopy installation at D&T.
- Start MB and TB installation in Area D&T.
- Start terrazzo stair tread installation in Area T.

Construction Percent Complete – Phase 1: 99%; Phase 2: 86%