



**Area D:** Corridor tile installation in progress.



**Area D:** Aluminum canopy installation and concrete flatwork prep in progress.



**Area D:** Ceiling tile installation complete.



**Area D&T Courtyard:** Aluminum canopy installation and concrete flatwork prep in progress.

### November 27<sup>th</sup> week Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Install ceiling tile in Area D&T lobby.
- Finish MB and TB installation in Area D&T.
- Finish terrazzo stair tread installation in Area T.

### Next Week's Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D and T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Start FA testing in Area D and T.