



Area D: Lobby.



Site: Removing and replacing existing asphalt in progress.



Area D&T Courtyard: Concrete flatwork installation in progress.



Site: Replace sidewalks at Atkinson in progress.

January 1st week Major Activities:

- Finish concrete paving at Area D and T.
- Continue work on sidewalks along Atkinson.
- Continue TAB in Area D and T.
- Replace existing asphalt at auditorium drive.
- Start irrigation at Area D and T.

Phase 1&2 Design Percent Complete – 100%

Next Week's Major Activities:

- Finish landscaping concrete edge banding at Area D and T.
- Continue work on sidewalks along Atkinson.
- Finish irrigation at Area D and T.
- Start landscaping at Area D and T.

Construction Percent Complete – Phase 1: 99%; Phase 2: 99%