



Building: Overview from the west.



Sections 1: Waterproofing and sealing of walls



Section 5 & 6: Decking and preparing for 2nd floor slab pour.



Section 2: Stonework in progress moving around the building.

This Month's Major Activities:

- Section 1: Topped out ICF
- Section 2 & 3: MEP In-Wall Rough-In
- Section 2 & 3: Waterproofing & begin stonework.
- Section 4: MEP In-Wall Rough-In
- Sections 5 & 6: Steel and deck structure.

Design Percent Complete – 100%

Next Month's Major Activities:

- Section 1: Begin steel & roof decking
- Sections 2 & 3: Continue waterproofing and stonework.
- Sections 5 & 6: 2nd floor Slab on Deck
- Sections 5 & 6: 2nd lift of ICF

Construction Percent Complete – 35.04%