



Section 3: Section 3 slab poured.



Site: West parking lot prep for concrete.



Site: Section 4 grade beams forming.



Section 2: Underground plumbing continues ahead of slab.

This Month's Major Activities:

- Begin slab pours in Section 3
- Grade beams & rough in Section 4.
- Underground rough in Section 2.
- Prep parking lot for concrete pour.

Design Percent Complete – 100%

Next Month's Major Activities:

- Pour West Side parking lot concrete
- Kitchen underground plumbing
- Slab pour section 2
- Underground electrical site rough in.

Construction Percent Complete – 10.62%