



Site: Site Overview.



Section 4: Placing CMU.



Section 3 & 6: Steel erection.



Site: Aerial from Northwest.

This Month's Major Activities:

- Steel Erection in Section 3 & 6
- CMU in Section 4.
- Plumbing and Electrical rough in Section 4.
- Transformer and secondary enclosure pad poured.

Design Percent Complete – 100%

Next Month's Major Activities:

- Continue steel in Section 3 & 6
- Continue CMU in Section 4
- Canopy Pilasters in Section 4
- Stair installation in 3 & 6.

Construction Percent Complete – 15%