

## Bartlett Cocke Construction

## Elementary School No. 36

Monthly Progress Report - September 2020



Exterior: Drone view; steel structure install in Area 1; roof decking area Areaa 5 & 6



Exterior: Drone view; topped out CMU Area 4; framing and outer sheathing Area 3



Interior: Area 2 and 3 conduit runs for electrical.



Interior: 2nd floor Area 5 & 6 roof decking install.

### **This Month's Major Activities:**

- Interior: Area 1 Steel joist install.
- Interior: Area 2 MEP rough in and framing install.
- Interior: Area 4 CMU wall top out.
- Interior: Area 5 roof decking
- Interior: Area 6 Framing interior and exterior.

### **Next Month's Major Activities:**

- Interior: Area 1 metal roof decking
- Interior: Area 2 framing and in-wall rough in for MEP.
- Interior: Area 3 blocking and MEP rough in
- Interior: Area 5 Begin framing interior and exterior.
- Interior: Area 6 in-wall and overhead rough in.

**Design Percent Complete - 100%**

**Construction Percent Complete - 28%**