

Bartlett Cocke Construction

Elementary School No. 36 Monthly Progress Report - October 2020



Exterior: Drone view; Lightweight concrete roof at low area 3 and area 6, decking on area 5.



Exterior: Drone view; Area 1 roof decking and canopy steel.



Interior: Area 4 CMU completed and roof decking installed.



Interior: Area 2,3 5 & 6 in wall rough in and blocking going in.

This Month's Major Activities:

- Exterior: Area 1 Front canopy.
- Interior: In-wall and overhead rough in of MEP.
- Exterior: Lightweight concrete roof at low Area 3 roof & Area 6.
- Exterior: Set RTU curbs and prep for lightweight concrete roof.

Next Month's Major Activities:

- Exterior: Continue lightweight concrete across entire roof.
- Exterior: Weather barrier continues around building.
- Interior: Framing in Area 1
- Interior: Begin PVC roof Area 3 low roof.
- Interior: Sheet rock begin in Areas 2 & 3

Design Percent Complete - 100%

Construction Percent Complete - 35%