

Cloud Construction

Clifton Park/Bellaire ES Consolidation

Monthly Progress Report - November 2020



Exterior: Trespa ceiling install in front canopy.



Exterior: Final retaining wall stone arrived for install.



Interior: Classroom markerboards & projector mounts are being installed.



Interior: Classroom flooring downstairs finishing up and hallways in progress.

This Month's Major Activities:

- Exterior: Playground equipment installed.
- Exterior: Fencing completion
- Exterior: Trespa ceiling in canopy install.
- Interior: LVT classroom flooring 1st floor.
- Interior: Casework 2nd floor install completed.

Next Month's Major Activities:

- Exterior: Continue Trespa ceiling in front and then rear canopy.
- Exterior: Install final retaining wall and finish irrigation to prepare for sod.
- Interior: LVT classroom flooring 2nd floor.
- Interior: Drop ceilings in 2, 3, 5 & 6.
- Interior: Area 1 finish texture and paint.

Design Percent Complete - 100%

Construction Percent Complete - 81.9%