

# Bartlett Cocke Construction

# Elementary School No. 36

Monthly Progress Report - November 2020



Exterior: Roofing in progress on Areas 5 & 6; starting on Area 1.



Exterior: Area 4 lightweight concrete to pour, rear canopy steel in progress.



Interior: Area 3 interior walls sheetrock installed



Interior: Area 4 Kitchen CMU walls completed.

## This Month's Major Activities:

- Exterior: Area 4 roofing insulation & membrane.
- Exterior: Area 5 & 6 roof curbs and counter flashings.
- Interior: Area 3 sheetrock install
- Interior: All 5 sets of stairs steel installed.

## Next Month's Major Activities:

- Exterior: Area 1 roofing membrane
- Exterior: Beginning stone/brick veneer Area 4
- Exterior: Begin setting RTU in Area 5 & 6
- Interior: Sheet rock in Area 2.
- Exterior: Acoustical windows begin install in Area 3

Design Percent Complete - 100%

Construction Percent Complete - 35.7%