

Bartlett Cocke Construction

Elementary School No. 36 Monthly Progress Report - March 2021



Exterior: Avadek canopies have begun, continuing sidewalks around property.



Interior: Casework has arrived and is being installed.



Interior: Hallway floor and wall tile install.



Interior: Restroom fixtures are being installed.

This Month's Major Activities:

- Exterior: Front parking lot poured.
- Exterior: Avadek canopies have begun setting poles.
- Interior: Framing and hard ceilings in area 1
- Interior: Flooring in classrooms, hallways and restroom.
- Interior: Casework and countertops have begun install.
- Interior: Hallway and accent tile continues.

Design Percent Complete - 100%

Next Month's Major Activities:

- Exterior: Continue perimeter sidewalks, dumpster pad and dock.
- Exterior: Avadek canopies to continue. Interior: Begin kitchen equipment install.
- Interior: Continue wall tile, floor tile and casework. .
- Interior: Begin doors and door hardware.
- Interior: Ceiling grid install continues.

Construction Percent Complete - 65.6%