



Area M: Toilet partition and accessories installation complete.



Area D&T: Exterior masonry and framing installation in progress.



Area P: KISD weight room installation complete.



Area M&N Parking: Paving installation in progress.

September 25th week Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D.
- Continue sheetrock installation in Area D.
- Install ceiling tile in Area N.
- Continue painting at Auditorium.
- Start ramp and stair installation in Area T.
- Continue paving installation at Area M&N parking lot.
- Continue sidewalk installation at Area L&P courtyard.
- Continue aluminum canopy installation at L&P.

Phase 1&2 Design Percent Complete – 100%

Next Week's Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D and T.
- Continue sheetrock installation in Area D and T.
- Finish painting at Auditorium.
- Continue roofing in Area D and T.
- Continue ramp and stair installation in Area T.
- Start sidewalk installation at Area M&N parking lot.
- Continue sidewalk installation at Area L&P courtyard.
- Continue aluminum canopy installation at L&P.

Construction Percent Complete – Phase 1: 99%; Phase 2: 78%