



Area P: KISD rubber flooring installation in progress.



Area M: MB & TB installation in progress.



Area D: Structural steel installation in progress.



Site: Sidewalk and flatwork installation in progress.

September 4th week Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D.
- Continue sheetrock installation in Area D.
- Continue ceiling grid trimout in Areas M,N.
- Continue flooring in Area M,N,P.
- Install MB/TB in Area M,N,P.
- Finish tape/float at Auditorium.
- Continue sidewalk installation at new Band Practice field.
- Continue paving installation at Area M&N parking lot.
-

Phase 1&2 Design Percent Complete – 100%

Next Week's Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D.
- Continue sheetrock installation in Area D.
- Continue structural steel erection in Area D.
- Continue ceiling grid trimout in Areas M,N.
- Continue flooring in Area M,N,P.
- Finish MB/TB in Area M,N,P.
- Finish tape/float at Auditorium.
- Continue sidewalk installation at Area L&P parking lot.
- Continue paving installation at Area M&N parking lot.

Construction Percent Complete – Phase 1: 99%; Phase 2: 74%