



**Site:** Topsoil being spread around building perimeter.



**Site:** Site masonry columns in progress along Chaparral Road.



**Site:** Installation of canopy footings at teacher's parking lot.



**Site:** Football Concession masonry in progress on video display board columns.

**November Week 3 - Major Activities:**

- Final Punch A,B 2nd floor
- Install SVF/LVT flooring in area C/D 2nd floor
- Trim Out Ceiling grid C,D Mainstreet
- Trim Out Wall Devices C/D 1st floor
- Trim Out Ceiling Grid area E learning stairs
- Pre-Punch Athletics (Rooms)
- Polish Athletics Mainstreet Corridor
- Practice Gym Local Sound
- Gym Striping
- Area G Learning Stair Terrazo Prep
- Install All Remaining Exterior HM Doors
- Grid Ceiling Trim Out in area L,J
- Install Lockers in Kitchen and Arts Rooms
- Above Ceiling Rough in MEP for Auditorium
- Overhead Special Systems Rough Fine Arts
- Electrical Rough-in Furrount walls area K Lobby
- Exterior Masonry Columns areas C,D,G,N
- Above Ceiling MEP at Field House
- Sheetrock Walls at Pressbox
- Curtain Wall Glass at Pressbox
- Home Grandstands
- Musco Football Lighting

**Percent Design Complete: 100%**

**Next Week's Major Activities:**

- Final Punchlist Completion A,B 1st and 2nd Floor
- Install SVF/LVT Flooring in area C/D 2nd floor
- Trim Out Ceiling Grid C,D Mainstreet
- Final Paint C/D 2nd Floor
- Trim Out Ceiling Grid Area E Learning Stairs
- Final Clean Athletics (Rooms)
- Rubber Base Athletics Corridors
- Gym Striping/Final Floor Coating
- Area G Column Topout Framing
- Area G Learning Stair Ceramic Tile
- Grab and Go Exhaust Fan and Duct Install/Test/Wrap
- Media Center Flooring Install
- Grid Ceiling Trim Out in area L,J
- Install Lockers in Kitchen and Arts Rooms
- Above Ceiling Rough in MEP for Auditorium
- Overhead Special Systems Rough Fine Arts
- Electrical Rough-in Furrount walls area K Lobby
- Exterior Masonry Columns areas C,D,G,N
- Above Ceiling MEP at Field House/PB
- Sheetrock Walls at Pressbox
- Home Grandstands
- Frame Ceilings at Field House

**End of October Construction Complete: 80%**

*(% complete includes Building & Stadium Expansion)*