



Site: South area concrete parking lot and sidewalks being prepped for placement.



Site: Football Stadium scoreboard and video display board being lifted into place.



Building: Accordion fire door installation in progress.



Building: Projector arm installation in progress in Area E classrooms.

February Week 2 - Major Activities:

- Final Punch Kitchen
- Final Punch C2/D2
- Water Testing Areas C/D/E/F North Elevation
- Video Sanitary Drains
- T/F/P Furrdown Above Area G Learning Stairs
- Terrazzo Treads Area E Learning Stairs
- Terrazzo Treads Media Center and Mainstreet
- Complete Commissioning Areas A-F
- Complete RFI 196 (Acoustic Wall Topout)
- Complete Flooring at D2 Above Area G Learning Stairs
- Column Metal Wraps in Media and Commons
- Polish Concrete in Commons
- Drop Ceiling Tile in High Ceilings Area J
- Install PLAM in Auditorium Lobby
- Theatre Curtain Rigging Install
- Metal Soffit/Fascia Areas K and N
- Tape/Float/Paint at Field House
- Irrigation
- Sidewalks/Paving
- Visitor Grandstands at Football
- Elevator Installation at PB
- Metal Wall Panels at PB

Percent Design Complete: 100%

Next Week's Major Activities:

- Final Punch C/D Mainstreet Corridor
- Closeout Punchlist Areas A/B, E/F, M/N/P
- Commissioning Areas M/N/P
- Light Programming M/N/P and Exterior
- Water Testing Areas C/D/E/F South Elevation
- T/F/P Furrdown Above Area G Learning Stairs
- Flooring and Equipment in Grab and Go
- Terrazzo Treads Area E Learning Stairs
- Terrazzo Treads Media Center and Mainstreet
- Concrete Polishing Commons Area
- Column Metal Wrap Media and Commons
- Kitchen Punchlist Work and Equipment Startup
- Final Paint and Rubber Base Area H
- Pre-Punch Area H
- Pre-Punch Area L
- Drop Ceiling Tile in High Ceilings Area J
- Install PLAM in Auditorium Lobby
- Theatre Curtain Rigging Install
- Tape/Float/Paint Ceilings at Field House
- Irrigation
- Sidewalks/Paving
- Visitor Grandstands at Football

End of January Construction Complete: 87%

(% complete includes Building & Stadium Expansion)