



Site: Masonry columns near Pressbox being built.



Building: Soffit panel installation nearing completion at front entrance.



Site: Delay of game clocks in progress at football field.



Site: Pedestrian Beacon System installation in progress.

April Week 1 - Major Activities:

- Owner Furniture Stocking A/B/C/D/E/F
- Tile Base C/D/G Mainstreet Corridor
- Closeout Punchlist Areas A/B/C/D/E/F, M/N/P
- Pre-Punch Roof (All areas)
- Test/Balance Areas M/N/P
- CPR 61 (Dryer Vents)
- Metal Soffit Roof Area B6
- Metal Soffit Kitchen Loading Dock
- Floor Transitions Area G/H
- Install Door Hardware J/L
- Casework Area H/J
- Romeo Sound System Rough-ins
- Trimout Ceiling Drama Classroom/Offices/Area K
- Electrical Rough-in Theatre Rigging Hoist Motors
- Spotlight Booth PLAM Installation
- Irrigation
- Sidewalks/Paving
- Metal Wall Panels at PB/Field House
- Set Plumbing Fixtures at Field House
- Final Paint Field House
- Track Surfacing
- Hydromulch North and East Sides of Main Building

Percent Design Complete: 100%

Next Week's Major Activities:

- Owner Furniture Stocking A/B/C/D/E/F
- Tile Base M/N/P Mainstreet Corridor
- Pre-Punch Roof (All areas)
- Closeout Punchlist Areas M/N/P
- Commissioning M/N/P
- Test/Balance Areas M/N/P
- Metal Soffit Roof Area B6
- Metal Soffit Kitchen Loading Dock
- Pre-punch areas H/L
- Kitchen Consultant Punch (Kitchen and Grab and Go)
- Install/Adjust Doors and Door Hardware J/K/L
- Casework Area J/K
- Above Ceiling Punch Drama Classroom/Offices/Area K
- Theatre Curtain Rigging Install - Battens
- Electrical Rough-in Theatre Rigging
- Lobby PLAM and Display Case Installation
- Irrigation
- Sidewalks/Paving
- Metal Siding at PB/Field House
- Set Toilet Partitions at Field House
- Track Surfacing
- Electrical at Football Video Board and Scoreboard

End of February Construction Complete: 93%

(% complete includes Building & Stadium Expansion)