



Site: Bird netting installation in progress at 3rd floor of Pressbox.



Building: Window washing in progress.



Building: Carpet installation and drilling for auditorium seating in progress.



Building: Athletics 1748 tiered seating carpeting in progress.

May Week 2 - Major Activities:

- Owner Furniture Stocking A/B/C/D/E/F/M/N/P
- Closeout Punchlist Items All Areas (Except K)
- Tile Base Area G/K (Auditorium) /M/N/P
- Pre Punch Roof
- Test/Balance Wrapping Up In All Areas Except K
- Outdoor Basketball Court Striping
- Metal Soffit and Wall Panels
- Final MEP Inspection with City of Killeen G/H/J/L
- Fire Curtain and Smoke Pocket Installation
- Concrete Polishing and Sealing Area J/K
- Auditorium Seating Installation
- Polished Concrete Fine Arts Corridor
- Auditorium Projector Screen Installation
- Public Address Trimout Area J/K and Testing
- FCU's at Football Pressbox
- Metal Wall Panels at PB/Field House
- Final Paint Field House
- Track Surfacing
- Chainlink Fencing
- Ticket Booth Windows at Field House and Pressbox
- Punch Building S Field House and Baseball/Softball PB

Percent Design Complete: 100%

Next Week's Major Activities:

- Owner Furniture Stocking A/B/C/D/E/F/G/M/N/P
- Closeout Punchlist Items A/B/C/D/E/F/M/N/P/G/H/L
- Tile Base Area K Auditorium
- Pre Punch Roof
- Test/Balance Wrapping Up In All Areas Except K
- Metal Soffit and Wall Panels
- Casework Area K
- Fire Curtain and Smoke Pocket Installation
- Concrete Polishing and Sealing Area J/K
- Auditorium Seating Installation
- Stage Wood Floor Installation
- Polished Concrete Fine Art Corridor/Lobby
- Kitchen Hood Testing
- Landscape/Irrigation
- Top-dress of Grass Fields
- Sidewalks/Paving
- Metal Siding at PB/Field House
- Track Surfacing/Striping
- Chainlink/Ameristar Fencing
- FCU's at Pressbox

End of April Construction Complete: 94%

(% complete includes Building & Stadium Expansion)