



**Site:** Track striping is complete.



**Building:** Auditorium seating installation in progress.



**Building:** KISD stocking in progress in area G.



**Site:** Baseball and softball benches and helmet storage installation is complete.

**May Week 3 - Major Activities:**

- Owner Furniture Stocking A-F/G/M/N/P
- Closeout Punchlist Items All Areas Except K
- Pre Punch Roof
- Test/Balance Wrapping Up In All Areas Except K
- Metal Soffit and Wall Panels
- Casework Area K
- Stage Wood Floor Installation
- Auditorium Seating Installation
- Finish Carpet/Nosing Installation Auditorium
- Polished Concrete Fine Art Corridor/Lobby
- FCU's at Football Pressbox
- Metal Wall Panels at PB/Field House
- Track Surfacing
- Chainlink Fencing
- Subwoofer Support Steel on PB Roof
- Benches and Helmet Racks at Dugouts

**Next Week's Major Activities:**

- Owner Furniture Stocking A-F/G/M/N/P
- Closeout Punchlist Items All Areas Except K
- Pre Punch Roof
- Test/Balance Wrapping Up In All Areas Except K
- Metal Soffit and Wall Panels
- Tile Base Installation Auditorium Lobby
- Auditorium Lobby Learning Stair Tile Installation
- Casework Area K
- Fire Curtain Installation
- Orchestra Shell Installation
- Kitchen Hood Testing
- Landscape/Irrigation
- Top-dress of Grass Fields
- Sidewalks/Paving
- Metal Siding at PB/Field House
- Chainlink/Ameristar Fencing
- Grid Ceilings at PB
- Sod Around Field Events Areas
- Fire Final at Bldg. S and R

**Percent Design Complete: 100%**

**End of April Construction Complete: 94%**

*(% complete includes Building & Stadium Expansion)*