



**Area N:** Casework installation in progress.



**Area T:** Structural steel installation in progress.



**Area D:** Ceiling framing and MEPT ceiling trimout in progress.



**Site:** Band striping and tower relocation complete.

### September 11<sup>th</sup> week Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D.
- Continue sheetrock installation in Area D.
- Continue structural steel erection in Area D.
- Continue ceiling grid trimout in Areas M,N.
- Continue flooring in Area M,N,P.
- Finish MB/TB in Area M,N,P.
- Finish tape/float at Auditorium.
- Continue sidewalk installation at Area L&P parking lot.
- Continue paving installation at Area M&N parking lot.
- 

Phase 1&2 Design Percent Complete – 100%

### Next Week's Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D.
- Continue sheetrock installation in Area D.
- Finish structural steel erection in Area D&T.
- Finish ceiling grid trimout in Areas M,N.
- Finish flooring in Area M,N,P.
- Continue painting at Auditorium.
- Finish sidewalk installation at Area L&P parking lot.
- Continue paving installation at Area M&N parking lot.
- Start sidewalk installation at Area L&P courtyard.

Construction Percent Complete – Phase 1: 99%; Phase 2: 75%