

ID	Project Name	Project Start	Project Finish	Duration	Half 1, 2016	Half 2, 2016	Half 1, 2017	Half 2, 2017	Half 1, 2018	Half 2, 2018	Half 1, 2019	Half 2, 2019	Half 1, 2020	Half 2, 2020	Half 1, 2021	Half 2, 2021	Half 1, 2022
					J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J
1	<b>District-wide Accessibility Renovations - Design &amp; Construction Schedule</b>	<b>Tue 7/10/18</b>	<b>Fri 8/21/20</b>	<b>554 days</b>													
2	<b>KISD Items</b>	<b>Tue 7/10/18</b>	<b>Thu 7/19/18</b>	<b>7 days</b>													
3	Board Approval of Architect	Tue 7/10/18	Tue 7/10/18	0 days													
4	Architect Kick Off Meeting	Thu 7/19/18	Thu 7/19/18	0 days													
5	<b>Schematic Design (SD)</b>	<b>Fri 7/20/18</b>	<b>Tue 10/23/18</b>	<b>67 days</b>													
6	SD Production	Fri 7/20/18	Fri 10/19/18	66 days													
7	Board Approval of Schematic Design	Tue 10/23/18	Tue 10/23/18	0 days													
8	<b>Design Development (DD)</b>	<b>Mon 3/11/19</b>	<b>Fri 4/26/19</b>	<b>35 days</b>													
9	DD Production	Mon 3/11/19	Fri 4/26/19	35 days													
10	<b>Construction Documents (CD)</b>	<b>Mon 4/29/19</b>	<b>Fri 9/27/19</b>	<b>110 days</b>													
11	CD Production - Package 1	Mon 4/29/19	Tue 7/2/19	47 days													
12	Issue Construction Documents - Package 1	Tue 7/2/19	Tue 7/2/19	0 days													
13	CD Production - Package 2	Fri 7/19/19	Fri 9/27/19	51 days													
14	Issue Construction Documents - Package 2	Fri 9/27/19	Fri 9/27/19	0 days													
15	<b>City Review &amp; Permitting</b>	<b>Wed 7/3/19</b>	<b>Thu 11/21/19</b>	<b>102 days</b>													
16	City Plan Review - Package 1	Wed 7/3/19	Thu 8/29/19	42 days													
17	Permit Issuance - Package 1	Thu 8/29/19	Thu 8/29/19	0 days													
18	City Plan Review - Package 2	Mon 9/30/19	Thu 11/21/19	39 days													
19	Permit Issuance - Package 2	Thu 11/21/19	Thu 11/21/19	0 days													
20	<b>Establish Cost of Construction</b>	<b>Mon 7/8/19</b>	<b>Tue 11/12/19</b>	<b>92 days</b>													
21	<b>Package 1</b>	<b>Mon 7/8/19</b>	<b>Tue 8/13/19</b>	<b>26 days</b>													
22	Issue Request for Competitive Sealed Proposal	Mon 7/8/19	Thu 8/8/19	24 days													
23	Pre-Proposal Meeting	Thu 7/18/19	Thu 7/18/19	0 days													
24	Receive Proposals	Thu 8/8/19	Thu 8/8/19	0 days													
25	Board Approval of Construction Costs	Tue 8/13/19	Tue 8/13/19	0 days													
26	<b>Package 2</b>	<b>Mon 9/30/19</b>	<b>Tue 11/12/19</b>	<b>31 days</b>													
27	Issue Request for Competitive Sealed Proposal	Mon 9/30/19	Thu 10/31/19	24 days													
28	Pre-Proposal Meeting	Tue 10/8/19	Tue 10/8/19	0 days													
29	Receive Proposals	Thu 10/31/19	Thu 10/31/19	0 days													
30	Board Approval of Construction Costs	Tue 11/12/19	Tue 11/12/19	0 days													
31	<b>Construction</b>	<b>Wed 8/14/19</b>	<b>Fri 8/21/20</b>	<b>268 days</b>													
32	<b>Package 1</b>	<b>Wed 8/14/19</b>	<b>Fri 8/21/20</b>	<b>267 days</b>													
33	Notice to Proceed	Wed 8/14/19	Wed 8/14/19	0 days													
34	Construction	Fri 8/30/19	Mon 8/3/20	242 days													
35	Substantial Completion	Mon 8/3/20	Mon 8/3/20	0 days													
36	Construction Complete	Fri 8/21/20	Fri 8/21/20	0 days													
37	<b>Package 2</b>	<b>Wed 11/13/19</b>	<b>Fri 8/21/20</b>	<b>203 days</b>													
38	Notice to Proceed	Wed 11/13/19	Wed 11/13/19	0 days													
39	Construction	Fri 11/22/19	Tue 8/4/20	183 days													
40	Substantial Completion	Tue 8/4/20	Tue 8/4/20	0 days													
41	Construction Complete	Fri 8/21/20	Fri 8/21/20	0 days													