

ID	Project Name	Project Start	Project Finish	Duration	Half 1, 2018						Half 2, 2018						Half 1, 2019						Half 2, 2019						Half 1	
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D		J
1	District-wide Accessibility Renovations - Design & Construction Schedule	Tue 7/10/18	Fri 11/15/19	353 days?																										
2	KISD Items	Tue 7/10/18	Thu 7/19/18	7 days	KISD Items																									
3	Board Approval of Architect	Tue 7/10/18	Tue 7/10/18	0 days	Board Approval of Architect																									
4	Architect Kick Off Meeting	Thu 7/19/18	Thu 7/19/18	0 days	Architect Kick Off Meeting																									
5	Schematic Design (SD)	Fri 7/20/18	Tue 10/23/18	67 days	Schematic Design (SD)																									
6	SD Production	Fri 7/20/18	Fri 10/19/18	66 days	SD Production																									
7	Board Approval of Schematic Design	Tue 10/23/18	Tue 10/23/18	0 days	Board Approval of Schematic Design																									
8	Design Development (DD)	Wed 10/24/18	Fri 1/18/19	63 days	Design Development (DD)																									
9	DD Production	Wed 10/24/18	Fri 1/18/19	63 days	DD Production																									
10	Construction Documents (CD)	Mon 1/21/19	Thu 4/4/19	54 days	Construction Documents (CD)																									
11	CD Production	Mon 1/21/19	Thu 4/4/19	54 days	CD Production																									
12	Issue Construction Documents	Thu 4/4/19	Thu 4/4/19	0 days	Issue Construction Documents																									
13	City Review & Permitting	Fri 4/5/19	Mon 6/3/19	42 days	City Review & Permitting																									
14	City Plan Review	Fri 4/5/19	Mon 6/3/19	42 days	City Plan Review																									
15	Permit Issuance	Mon 6/3/19	Mon 6/3/19	0 days	Permit Issuance																									
16	Establish Cost of Construction	Mon 4/8/19	Tue 5/14/19	27 days?	Establish Cost of Construction																									
17	Issue Request for Competitive Sealed Proposal	Mon 4/8/19	Thu 5/2/19	19 days	Issue Request for Competitive Sealed Proposal																									
18	Pre-Proposal Meeting	Tue 4/16/19	Tue 4/16/19	0 days	Pre-Proposal Meeting																									
19	Receive Proposals	Thu 5/2/19	Thu 5/2/19	0 days	Receive Proposals																									
20	Board Approval of Construction Costs	Tue 5/14/19	Tue 5/14/19	0 days	Board Approval of Construction Costs																									
21	Construction	Wed 5/15/19	Fri 11/15/19	132 days	Construction																									
22	Notice to Proceed	Wed 5/15/19	Wed 5/15/19	0 days	Notice to Proceed																									
23	Construction	Tue 6/4/19	Wed 10/30/19	107 days	Construction																									
24	Substantial Completion	Wed 10/30/19	Wed 10/30/19	0 days	Substantial Completion																									
25	Construction Complete	Fri 11/15/19	Fri 11/15/19	0 days	Construction Complete																									