ID	Project Name	Project Start	Project Finish	Duration	Half 1, 2016 Half 2, 2016 Half 1, 2017 Half 2, 2017 Half 1, 2018 Half 2, 2018 Half 1, 2019 Half 2, 2019 Half 1, 2020 Half 2, 2020 Half 1, 2021 Half 2, 2021 Half 1, 2022 J FMAM J J A S O N D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J J A S O N D D J FMAM J J A S O N D D J FMAM J J A S O N D D J FMAM J J A S O N D D J FMAM J J A S O N D D J FMAM J J A S O N D D J FMAM J J A S O N D D J FMAM J J A S O N D D D J FMAM J J A S O N D D J FMAM J J A S O N D D D J FMAM J J A S O N D D D J FMAM J J A S O N D D D D D D D D D D D D D D D D D D
1	Clifton Park/Bellaire Consolidation - Design & Construction Schedule	Tue 11/13/18	Wed 3/31/21	622 days	
2	KISD Items	Tue 11/13/18	Tue 5/14/19	131 days	
3	Board Approval of Arch., Geotech., Mat'l Test & MOP	Tue 11/13/18	Tue 11/13/18	0 days	Board Approval of Arch., Geotech., Mat'l Test & MOP ♦ 11/13
4	Board Approval of Arch., Geotech. & Mat'l Test Contracts	Tue 11/13/18	Tue 11/13/18	0 days	Board Approval of Arch., Geotech. & Mat'l Test Contracts ♦ 11/13
5	Architect Kick Off Meeting	Thu 11/15/18	Thu 11/15/18	0 days	Architect Kick Off Meeting ♦ 11/15
6	Schematic Design	Fri 11/16/18	Tue 12/11/18	18 days	H
7	Schematic Design Production	Fri 11/16/18	Tue 12/11/18	18 days	Schematic Design Production
8	Board Approval of Construction Manager At Risk	Tue 12/11/18	Tue 12/11/18	0 days	Board Approval of Construction Manager At Risk 🔷 12/11
9	Board Schematic Design Update	Tue 11/27/18	Tue 11/27/18	0 days	Board Schematic Design Update  ◆ 11/27
10	Board Workshop Approval - Schematic Design	Tue 11/27/18	Tue 11/27/18	0 days	Board Workshop Approval - Schematic Design ♦ 11/27
11	Board Approval - Schematic Design	Tue 12/11/18	Tue 12/11/18	0 days	Board Approval - Schematic Design   ◆ 12/11
12	Design Development	Wed 12/12/18	3 Thu 1/10/19	22 days	H H
14	Construction Documents	Fri 1/11/19	Mon 4/8/19	62 days	<b>i</b> ——i
18	City Review & Permitting	Mon 4/8/19	Fri 6/21/19	55 days	<del></del> i
19	City Plan Review	Mon 4/8/19	Fri 6/7/19	45 days	City Plan Review
20	Revisions & Response	Mon 6/10/19	Fri 6/21/19	10 days	Revisions & Response
21	Building Permit Issuance	Fri 6/21/19	Fri 6/21/19	0 days	Building Permit Issuance ♦ 6/21
22	Establish Guaranteed Maximum Price (GMP)	Mon 4/8/19	Tue 5/14/19	27 days	H
23	Proposal Period	Mon 4/8/19	Fri 4/26/19	15 days	Proposal Period
24	Pre-Proposal Meeting	Thu 4/18/19	Thu 4/18/19	0 days	Pre-Proposal Meeting   ◆ 4/18
25	Receive Proposals	Fri 4/26/19	Fri 4/26/19	0 days	Receive Proposals   ◆ 4/26
26	GMP Contract Preparation	Mon 4/29/19	Fri 5/10/19	10 days	GMP Contract Preparation
27	Board Approval - GMP	Tue 5/14/19	Tue 5/14/19	0 days	Board Approval - GMP ♦ 5/14
28	Construction	Wed 5/15/19	Wed 3/31/21	491 days	
29	Notice to Proceed	Wed 5/15/19	Wed 5/15/19	0 days	Notice to Proceed ♦ 5/15
30	Construction	Mon 6/24/19	Fri 1/29/21	420 days	Construction
31	Substantial Completion	Fri 1/29/21	Fri 1/29/21	0 days	Substantial Completion   ◆ 1/29
32	New Clifton Park - Move-In/Punch List	Tue 2/2/21	Wed 3/31/21	42 days	New Clifton Park - Move-In/Punch List
Page 1					