ID	Project Name	Project Start	Project Finish	Duration	Half 1, 2016 Half 2, 2016 Half 1, 2017 Half 2, 2017 Half 1, 2018 Half 2, 2018 Half 1, 2019 Half 2, 2019 Half 1, 2020 Half 2, 2020 Half 1, 2021 Half 2, 2021 Half 1, 2022 J F M A M J J J A S O N D J F M A M J J A S O N D D J F M A M J A M J A M J A M J A M J A M J A M J A M J A M J
1	East Ward - West Ward Consolidation - Design & Construction Schedule	Tue 7/10/18	Fri 7/30/21	799 days	
2	KISD Items	Tue 7/10/18	Tue 1/8/19	131 days	ı — i
3	Board Approval of Arch., Geotech., Mat'l Test & MOP	Tue 7/10/18	Tue 7/10/18	0 days	Board Approval of Arch., Geotech., Mat'l Test & MOP ♦ 7/10
4	Board Approval of Arch., Geotech. & Mat'l Test Contracts	Tue 7/10/18	Tue 7/10/18	0 days	Board Approval of Arch., Geotech. & Mat'l Test Contracts 🔷 7/10
5	Architect Kick Off Meeting	Tue 7/24/18	Tue 7/24/18	0 days	Architect Kick Off Meeting 🔷 7/24
6	Schematic Design	Wed 7/25/18	Tue 12/11/18	100 days	
7	Schematic Design Production	Wed 7/25/18	Tue 10/9/18	55 days	Schematic Design Production
8	Board Approval of Construction Manager At Risk	Tue 12/11/18	Tue 12/11/18	0 days	Board Approval of Construction Manager At Risk 🔷 12/11
9	Board Schematic Design Update	Tue 9/11/18	Tue 9/11/18	0 days	Board Schematic Design Update 🔷 9/11
10	Board Workshop Approval - Schematic Design	Tue 9/25/18	Tue 9/25/18	0 days	Board Workshop Approval - Schematic Design ♦ 9/25
11	Board Approval - Schematic Design	Tue 10/9/18	Tue 10/9/18	0 days	Board Approval - Schematic Design 🔷 10/9
12	Design Development	Wed 10/10/18	Thu 1/17/19	72 days	
14	Construction Documents	Fri 1/18/19	Wed 5/1/19	74 days	r——1
15	CD Production	Fri 1/18/19	Thu 4/18/19	65 days	CD Production
16	Drawing QC/Revisions	Fri 4/19/19	Tue 4/30/19	8 days	Drawing QC/Revisions
17	Issue Building Construction Documents	Wed 5/1/19	Wed 5/1/19	0 days	Issue Building Construction Documents 🔷 5/1
18	City Review & Permitting	Fri 4/19/19	Thu 7/4/19	55 days	 1
19	City Plan Review	Fri 4/19/19	Thu 6/20/19	45 days	City Plan Review
20	Revisions & Response	Fri 6/21/19	Thu 7/4/19	10 days	Revisions & Response
21	Building Permit Issuance	Thu 7/4/19	Thu 7/4/19	0 days	Building Permit Issuance 🔷 7/4
22	Establish Guaranteed Maximum Price (GMP)	Wed 5/1/19	Tue 6/11/19	30 days	—
23	Proposal Period	Wed 5/1/19	Tue 5/21/19	15 days	Proposal Period ■
24	Pre-Proposal Meeting	Thu 5/9/19	Thu 5/9/19	0 days	Pre-Proposal Meeting ◆ 5/9
25	Receive Proposals	Tue 5/21/19	Tue 5/21/19	0 days	Receive Proposals ♦ 5/21
26	GMP Contract Preparation	Wed 5/22/19	Tue 6/4/19	10 days	GMP Contract Preparation ■
27	Board Approval - GMP	Tue 6/11/19	Tue 6/11/19	0 days	Board Approval - GMP ♦ 6/11
28	Construction	Wed 6/12/19	Fri 7/30/21	558 days	
29	Notice to Proceed	Wed 6/12/19	Wed 6/12/19	0 days	Notice to Proceed ◆ 6/12
30	Construction	Mon 7/1/19	Wed 3/31/21	458 days	Construction
31	Substantial Completion	Wed 3/31/21	Wed 3/31/21	0 days	Substantial Completion
32	New East Ward ES - Move-In/Punch List	Thu 4/1/21	Fri 7/30/21	87 days	New East Ward ES - Move-In/Punch List
Page 1					