



Auditorium: Wall painting in progress.



Area D: Main entry sheetrock installation in progress.



Area C: Vestibule tape/float/paint in progress.



Area L&P Courtyard: Aluminum canopy soffit complete. Landscaping installation in progress.

October 16th week Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue metal stud framing in Area D and T.
- Continue sheetrock installation in Area D and T.
- Start flooring in auditorium.
- Start wall painting in auditorium.
- Continue ramp installation in Area T.
- Continue aluminum canopy installation at L&P.
- Continue irrigation installation.

Phase 1&2 Design Percent Complete – 100%

Next Week's Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Finish metal stud framing in Area D and T.
- Continue flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue sheetrock installation in Area D and T.
- Continue flooring in auditorium.
- Finish wall painting in auditorium.
- Finish ramp installation in Area T.
- Continue aluminum canopy installation at L&P.
- Continue landscaping installation.

Construction Percent Complete – Phase 1: 99%; Phase 2: 80%