



Area D: Display case installation in progress.



Area D: Entry ramp installation in progress.



Area D: Casework installation in progress.



Area D&T Courtyard: Aluminum canopy installation in progress.

November 20th week Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Continue exterior masonry column wraps in Area D&T.
- Finish ceiling grid installation in Area D.
- Continue aluminum canopy installation at D&T.
- Start MB and TB installation in Area D&T.
- Start terrazzo stair tread installation in Area T.

Next Week's Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D,T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Install ceiling tile in Area D&T lobby.
- Finish MB and TB installation in Area D&T.
- Finish terrazzo stair tread installation in Area T.

Construction Percent Complete – Phase 1: 99%; Phase 2: 86%