



Area D: Solid surface countertop installation complete.



Area D: Stainless steel countertop installation in progress.



Area T: LVT and ceramic tile installation in progress.



Area D&T Courtyard: Aluminum canopy installation complete. Concrete flatwork installation in progress.

December 4th week Major Activities:

- Continue MEP rough-in in Area T and D.
- Continue painting in Area D and T.
- Continue LVT flooring in Area D and T.
- Continue ceramic tile installation in Area D and T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Start FA testing in Area D and T.

Phase 1&2 Design Percent Complete – 100%

Next Week's Major Activities:

- Finish MEP rough-in in Area T and D.
- Finish painting in Area D and T.
- Finish LVT flooring in Area D and T.
- Finish ceramic tile installation in Area D and T.
- Finish door hardware installation for Area T.
- Continue concrete paving at Area D and T.
- Finish aluminum canopy at Area D and T.
- Finish FA testing in Area D and T.
- Finish FA inspection for Area D and T.
- Finish building final for Area D and T.

Construction Percent Complete – Phase 1: 99%; Phase 2: 94%