



Area D: LVT and base installation complete.



Area D: Metal soffit installation complete.



Area T: Solid surface installation complete.



Area D&T Courtyard: Concrete flatwork installation in progress.

December 18th week Major Activities:

- Finish MEP rough-in in Area T and D.
- Finish painting in Area D and T.
- Finish LVT flooring in Area D and T.
- Finish ceramic tile installation in Area D and T.
- Finish door hardware installation for Area T.
- Continue concrete paving at Area D and T.
- Continue aluminum canopy at Area D and T.
- Finish FA testing in Area D and T.
- Finish FA inspection for Area D and T.
- Finish building final for Area D and T.

Next Week's Major Activities:

- Continue concrete paving at Area D and T.
- Finish aluminum canopy at Area D and T.
- Start locker installation.

Construction Percent Complete – Phase 1: 99%; Phase 2: 98%

Phase 1&2 Design Percent Complete – 100%