



Area M: Ceiling tile, ceramic tile, base and handrail installation complete.



Area D: Carpet installation at platform seating complete.



Area D: Exterior framing in progress.



Area L&P Courtyard: Sidewalk, aluminum canopy and Cistern installation in progress.

September 18th week Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D.
- Continue sheetrock installation in Area D.
- Finish structural steel erection in Area D&T.
- Finish ceiling grid trimout in Areas M,N.
- Finish flooring in Area M,N,P.
- Continue painting at Auditorium.
- Finish sidewalk installation at Area L&P parking lot.
- Continue paving installation at Area M&N parking lot.
- Start sidewalk installation at Area L&P courtyard.

Next Week's Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D.
- Continue sheetrock installation in Area D.
- Install ceiling tile in Area N.
- Continue painting at Auditorium.
- Start ramp and stair installation in Area T.
- Continue paving installation at Area M&N parking lot.
- Continue sidewalk installation at Area L&P courtyard.
- Continue aluminum canopy installation at L&P.

Construction Percent Complete – Phase 1: 99%; Phase 2: 76%