




Building: Decking and temp lights installed area 3



Building: Steel stairs in area 3



Site: Area 2 & 3 ICF, CMU & Steel



Site: Demolition of existing PE building

This Month's Activities:

- First floor ICF & CMU
- Begin Steel install
- In wall utilities

Percentage Design Complete: 100%

Next Month's Activities:

- 2nd Floor ICF & CMU
- Remove existing PE building
- 2nd Floor slab pour

Percentage Construction Complete: 23%