



Section 1: Steel for front canopy being installed.



Section 2: Stone work is continuing around the building.



Section 4: Preparing to pour dumpster pad.



Section 5 & 6 Roof: Roofing in progress with rooftop units to follow

This Month's Major Activities:

- Section 1: Front canopy and roof deck
- Section 2 & 3: Framing
- Section 5 & 6: MEP rough in and framing
- Sections 5 & 6 Roof: RTU arrived, Roofing continues on high roof.

Next Month's Major Activities:

- Section 1: Begin roofing
- Sections 2 & 3: Installing Sheetrock
- Sections 5 & 6: Begin Sheetrock install
- Sections 5 & 6 Roof: Completing high roof