



Site: Front grading for parking lot set to begin.



Section 4: Walk in freezer & refrigerator are being installed.



Section 2&3: Classroom casework has begun.



Section 2&3: Downstairs ceiling grids have begun install.

This Month's Major Activities:

- First floor has conditioned air
- First floor casework and ceiling grid installed
- Second floor sheetrock float
- Concrete around building poured.

Design Percent Complete – 100%

Next Month's Major Activities:

- Front drive and grading
- Continue wall tile downstairs in hallways & restrooms
- Complete walls in Area 1
- Continue casework & ceiling install. Begin flooring.

Construction Percent Complete – 63.70%