



Exterior: Drone view from Southwest; PE and kitchen CMU install.



Area 3: Exterior Cold Form Metal Framing installed.



Area 2 & 5: Steel erection.



Exterior: Drone view form Northeast; Area 3 & 6 steel installed, slab on metal deck installed.

This Month's Major Activities:

- Area 3: CFMF installation with MEP overhead rough in.
- Area 4 - CMU walls continue with MEP rough in.
- Area 5 - metal decking
- Area 6 - Slab on Metal deck concrete installed.

Next Month's Major Activities:

- Area 1: Steel erection
- Area 2: CMU walls and stairs
- Area 3: Exterior & Interior CFMF walls
- Area 5: Metal decking and slab on metal deck.
- Area 6: Roof joists and metal roof decking
- Area 4: Continue CMU walls.

Design Percent Complete - 100%

Construction Percent Complete - 20%