

## Cloud Construction

## Pershing Park/Sugar Loaf ES Consolidation

Monthly Progress Report - September 2020



Exterior: Playgrounds are fully installed on both sides.



Exterior: Tresa wood installed in canopies.



Interior: Kitchen equipment arrived and is being installed.



Interior: P-lam wall panel in gym now bears the school name.

### **This Month's Major Activities:**

- Exterior: Playgrounds installed and fully mulched.
- Exterior: Top soil completed and irrigation installed.
- Interior: Terrazzo stairs installed.
- Interior: Flooring completed in Areas 2, 3, 4, 5 & 6

### **Next Month's Major Activities:**

- Exterior: Top dress irrigation and begin laying sod.
- Exterior: Finish out tresa canopies.
- Interior: Complete kitchen installation.
- Interior: Area 1 flooring and finishes.
- Interior: Final clean up and punch list.

**Design Percent Complete - 100%**

**Construction Percent Complete - 80%**