

Cloud Construction

Clifton Park/Bellaire ES Consolidation

Monthly Progress Report - December 2020



Exterior: Landscaping and trees have begun.



Interior: Bathroom partitions and accessories have begun install.



Exterior: Final retaining wall on East side.



Interior: Classroom doors have begun installation

This Month's Major Activities:

- Exterior: Irrigation lines installed.
- Exterior: All topsoil completed
- Exterior: Trespa ceiling in canopy continuing install.
- Interior: LVT classroom flooring 2nd floor.
- Interior: Kitchen equipment arrived and began install.
- Interior: Elevator installed.

Next Month's Major Activities:

- Exterior: Complete Trespa ceiling in both front and rear canopies
- Exterior: Finish retaining wall and all trees and shrubery.
- Interior: LVT Area 1 and Area 4.
- Interior: All kitchen equipment hooked up and functional
- Interior: Area 1 reception desk and library circulation desk.

Design Percent Complete - 100%

Construction Percent Complete - 87.1%