

Cloud Construction

Clifton Park/Bellaire ES Consolidation

Monthly Progress Report - February 2021



Exterior: Marquee installation.



Interior: Library shelving has arrived.



Interior: Cleaning and preparing for furniture delivery.



Interior: Terrazzo landings are poured and polished.

This Month's Major Activities:

- Exterior: Install marquee.
- Exterior: Finish up exterior lighting at canopies.
- Interior: Carpet in library and LVT in cafeteria.
- Interior: Terrazzo stair install.
- Interior: Elevator inspection passed.
- Interior: Begin final cleaning.

Next Month's Major Activities:

- Exterior: Removal of portables to finish fencing.
- Interior: Finish last steps of terrazzo stairs.
- Interior: City inspections upcoming.
- Interior: Begin punch list items.
- Interior: Final cleaning.
- Interior: Furniture installation.

Design Percent Complete - 100%

Construction Percent Complete - 93.48%