

Cloud Construction

Clifton Park/Bellaire ES Consolidation


Monthly Progress Report - April 2021



Certificate of Occupancy received.



Exterior: Grounds maintenance has begun.



Interior: Furniture has arrived. This is front reception area.



Exterior: Finishing up final punch list items.

This Month's Major Activities:

- Exterior: Final punch list items being completed.
- Interior: Final punch list items being completed.
- Interior: All inspections passed.
- Interior: Certificate of Occupancy.

Next Month's Major Activities:

- Exterior: Removal of portables to finish fencing.
- Interior: Finishing up final punch items.

Design Percent Complete - 100%

Construction Percent Complete - 94.7%