
Pershing Park/Sugar Loaf ES Consolidation

Monthly Progress Report - April 2021



New Campus: New campus is open and fully functional!



Exterior: Electric run for light poles and sleeves for irrigation.



Exterior: Grading and fill.



Exterior: Layout for new parking lot.

This Month's Major Activities:

- New Campus: Repairs on warranties calls are continuing.
- Old Campus: Old building completed demoed.
- Old Campus: Began grading and fill for new parking lot.

Next Month's Major Activities:

- New Campus: Immediate response to all warranty calls.
- Old Campus: Grading and fill for new parking lot.
- Old Campus: Electric for light poles and sleeves for irrigation.
- Old Campus: Concrete pour for new parking lot.

Design Percent Complete - 100%

Construction Percent Complete - 91.9%