

Bartlett Cocke Construction

Elementary School No. 36 Monthly Progress Report - June 2021



Exterior: Sod and landscaping installed. Hydromulch down and watered.



Interior: Main stairwell back wall.



Interior: Main front hallway.



Interior: Cafeteria.

This Month's Major Activities:

- Exterior: Completed install of landscaping.
- Exterior: All striping and signage installed.
- Interior: Completed all flooring & finishes.
- Interior: Elevator inspection passed.
- Interior: Kitchen inspection passed.

Next Month's Major Activities:

- Exterior: Punch list items to complete.
- Interior: Certificate of Occupancy 7/13/20
- Interior: Punch list items to complete

Design Percent Complete - 100%

Construction Percent Complete - 84.8%