



Area M: Lighting installation in progress.



Site: Band practice field installation in progress.



Area P: IDF closet build-out in progress.



Area L: Bleacher installation in progress.

August 21st week Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D.
- Continue ceiling grid trimout in Areas M,N.
- Continue flooring in Area M,N,P.
- Start Area M casework installation.
- Finish ceiling sheetrock installation at Auditorium.
- Continue grade beams at Area T foundation.
- Pour Area T foundation.
- Start paving installation at new Band Practice field.

Next Week's Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Finish ceiling tile installation in Area P.
- Continue metal stud framing in Area D.
- Start sheetrock installation in Area D.
- Continue ceiling grid trimout in Areas M,N.
- Continue flooring in Area M,N,P.
- Finish Area M casework installation.
- Start tape/float at Auditorium.
- Pour Area T foundation.
- Continue paving installation at new Band Practice field.

Phase 1&2 Design Percent Complete – 100%

Construction Percent Complete – Phase 1: 99%; Phase 2: 73%