



Area M: Water heater installation in progress.



Site: Paving installation in progress.



Area D&T Courtyard: Underground utility installation in progress.



Area D: Foundation reinforcement installation in progress.

August 14th week Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Finish ceiling grid installation in Area N.
- Start ceiling grid trimout in Areas M,N.
- Finish ceiling grid trimout in Area P.
- Start flooring in Area M restrooms.
- Continue ceiling sheetrock installation at Auditorium.
- Continue grade beams at Area D and T foundations.
- Finish concrete paving at L&P parking.
- Start subgrade prep at asphalt paving.
- Install asphalt paving.

Phase 1&2 Design Percent Complete – 100%

Next Week's Major Activities:

- Continue MEP rough-in in Area P,M,N, and D.
- Continue painting in Area P,M,N,D.
- Continue metal stud framing in Area D.
- Continue ceiling grid trimout in Areas M,N.
- Continue flooring in Area M,N,P.
- Start Area M casework installation.
- Finish ceiling sheetrock installation at Auditorium.
- Continue grade beams at Area T foundation.
- Pour Area T foundation.
- Start paving installation at new Band Practice field.

Construction Percent Complete – Phase 1: 99%; Phase 2: 73%