



Auditorium: Speaker and lighting installation complete.



Area P: Varsity football locker installation in progress.



Area P: Laundry locker installation in progress.



Area D&T: Courtyard complete.

January 22nd week Major Activities:

- Continue final site cleanup.
- Continue exterior handrail installation.
- Punchlist.
- Continue locker installation.

Phase 1&2 Design Percent Complete – 100%

Next Week's Major Activities:

- Continue final site cleanup.
- Finish exterior handrail installation.
- Punchlist.
- Continue locker installation.

Construction Percent Complete – Phase 1: 99%; Phase 2: 99%