


Building: Area G terrazzo stair installation nearing completion.



Building: Auditorium ceiling clouds being painted.



Building: Drywall being installed at Auditorium Lobby.



Building: Glass panel partition doors hung throughout building.

January Week 1 - Major Activities:

- Install Tile Base Mockup MNP
- Final Clean C/D
- Pre-punch C/D
- Complete Polish Concrete Area C Mainstreet
- Trim Out MDF
- Final Clean Gyms and Athletics Mainstreet
- Ceramic Tile E Learning Stair
- Drop Rulon Ceiling Tile Media Center
- Pre-punch Kitchen
- Trim out Ceiling Grid Fine Arts Back of House Corridor
- Frame/Sheetrock Ceiling Auditorium Lobby
- Above ceiling rough in MEP for auditorium
- Overhead special systems Arts Mainstreet
- Overhead special systems Auditorium Lobby
- Install Display Cases
- Exterior masonry columns areas G/K
- Above Ceiling MEP at Field House/PB
- Irrigation
- Sidewalks
- Angle Frame Bleachers

Percent Design Complete: 100%

Next Week's Major Activities:

- Folding Partitions D/G
- Final Punch C1/D1
- Trim Out MDF
- Final Punch Athletics Main Street and ROTC
- Pre-test Kitchen Hood and Equipment
- Punch Hard Lid Furrdown G Learning Stairs
- Sealed Concrete Floors Area J
- Trim out Ceiling Grid Fine Arts Back of House Corridor
- Sheetrock T/F/P Auditorium Lobby Ceiling/Restrooms
- Tape/Float/Paint Auditorium Ceiling
- Demo Auditorium Dance Floor Scaffolding
- Overhead Roughin Fine Arts Mainstreet
- Overhead Roughin Auditorium Lobby
- Exterior Masonry Column Caps Area G
- Above Ceiling MEP at Field House/PB
- Irrigation
- Sidewalks
- Angle Frame Bleachers

End of December Construction Complete: 85%

(% complete includes Building & Stadium Expansion)