



Building: Water testing in progress.



Building: Paint in progress in Fine Arts area.



Site: Concrete sidewalks being prep for place and finish near the Auditorium entrance.



Building: Area G east entrance soffit panel installation in progress.

March Week 2 - Major Activities:

- Roof Pre-Punch Areas A/B/C/D/E/F
- Closeout Punchlist Areas A/B, E/F, M/N/P
- Final Punch C/D Mainstreet
- Water Testing Area G/D/E/F South Elevation
- Terrazzo Treads Area E Learning Stairs
- Terrazzo Treads Media Center and Mainstreet
- Concrete Polishing Commons Area
- Interior Metal Panel Roof System Area H
- Instrument Storage Casework Install
- Acoustic Panel Install in Fine Arts
- Kitchen Hood Testing
- Pre-Punch Area G/H/L
- Drop Ceiling Tile in Balance of Area J
- Install PLAM and Display Cases in Auditorium Lobby
- Theatre Curtain Rigging Install
- Irrigation
- Sidewalks/Paving
- Home Grandstands at Football
- Metal Wall Panels at PB/Field House
- Seal floors at Field House
- Flooring at Pressbox
- Casework/Countertops PB

Percent Design Complete: 100%

Next Week's Major Activities:

- Roof Pre-Punch Areas A/B/C/D/E/F
- Closeout Punchlist Areas A/B/C/D/E/F, M/N/P
- Commissioning Areas M/N/P
- Water Testing Area M/N/P
- Terrazzo Treads Area E Learning Stairs
- Terrazzo Treads Media Center and Mainstreet
- Concrete Polishing Commons Area
- Metal Soffit Roof Area B6
- Instrument Storage Casework Install
- Acoustic Panel Install in Fine Arts
- Kitchen Hood Testing
- Pre-Punch Area G/H/L
- Ceiling Grid in Balance of Area K
- Install PLAM in Auditorium at Spotlight Booths
- Theatre Curtain Rigging Install
- Irrigation
- Sidewalks/Paving
- Metal Siding at PB/Field House
- Set Fixtures at Field House and PB
- Hang Doors and Hardware
- Stairs to Baseball and Softball Pressboxes
- Netting Along 3rd Base of Baseball

End of February Construction Complete: 90%

(% complete includes Building & Stadium Expansion)