



Site: Sidewalk being placed and finished for access in neighborhood.



Building: KISD stocking continues in Area G for distribution into the building.



Site: Band Tower installation is in progress.



Site: Chaparral Road striping in progress.

June Week 2 - Major Activities:

- Owner Furniture Stocking A-F/G/M/N/P
- Closeout Punchlist Items All Areas Except Stage
- Final Punch Roof B1, B2, B3, B4, B5, D1, D2, E1 and E2
- Final Punch Roof (Site Buildings)
- Exterior Architectural Pre-Punch
- Exterior Metal Soffit and Wall Panels
- Test and Balance Completing in all Areas
- Orchestra Shell and Tower Installation
- Install Stage Side Tab Curtain Rigging
- Fire Curtain Installation
- Stage Performance Lighting Installation
- Commercial and Residential Hood Testing
- Final Paint Set Shop/Mezzanine/Storage
- Tape Float and Paint Pressbox
- Chain-link Fencing
- Installing Ameristar
- Dropping Ceiling Tile at PB
- Sidewalk along Chaparral
- SOD West Side and Front of PB
- Paving Turn Lane Along Chaparral
- Installing Rubber Base PB
- Installing Exterior Handrails

Percent Design Complete: 100%

Next Week's Major Activities:

- Owner Furniture Stocking A-F/G/H/J/L/M/N/P
- Closeout Punchlist Items All Areas Except Stage
- Final Punch Roof B6, C1, C4, C5, E3, E4, E6, and E7
- Final Punch Roof A1, B7, C2, C3, D3, D4 and E5
- Final Punch Architectural Exterior Facade
- Final Punch Site and Athletic Architectural
- Final Punch Stage and Miscellaneous Areas (100%)
- Commissioning All Areas Except K
- Stage/Set shop/Mezz/Storage Trim Out
- Stage/Set shop/Mezz/Storage Rubber Base
- Sealed Concrete Remainder of Area K
- Top-dress of Grass Fields
- Metal Siding at PB/Field House
- Chain-link/Ameristar Fencing
- PB 2nd Floor Surfacing
- Pouring Sidewalk Along Chaparral
- Backstop Padding and Windscreen @ SB and BB
- Installing Dumpster Gates

End of May Construction Complete: 95%

(% complete includes Building & Stadium Expansion)