



**Area D&T Courtyard:** Topsoil installation in progress.



**Site:** Installation of fencing along Atkinson in progress.



**Area P:** Wood blocking for helmets complete.



**Area K:** Black Box Flooring Complete.

### January 8<sup>th</sup> week Major Activities:

- Finish landscaping concrete edge banding at Area D and T.
- Continue work on sidewalks along Atkinson.
- Finish irrigation at Area D and T.
- Start landscaping at Area D and T.

Phase 1&2 Design Percent Complete – 100%

### Next Week's Major Activities:

- Pour islands at front staff parking lot.
- Finish sidewalks along Atkinson.
- Finish landscaping at Area D and T.
- Finish striping at Area D and T.

Construction Percent Complete – Phase 1: 99%; Phase 2: 99%